

ID	Task Name	Duration	Start	Finish	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan		
1	Kick Off Meeting	1 day	Wed 7/15/15	Wed 7/15/15	Kick Off Meeting																																
2	Land Survey & Site Investigations	36 days	Wed 7/15/15	Wed 9/2/15	Land Survey & Site Investigations																																
3	Concept Plan Review	21 days	Wed 7/15/15	Wed 8/12/15	Concept Plan Review																																
4	Feasibility Analysis Report	1 day	Wed 8/12/15	Wed 8/12/15	Feasibility Analysis Report																																
5	Preliminary Plan Preparation	66 days	Wed 9/2/15	Wed 12/2/15	Preliminary Plan Preparation																																
6	Water Main Design	46 days	Wed 9/2/15	Wed 11/4/15	Water Main Design																																
7	EIT Submission Water Main	1 day	Wed 11/4/15	Wed 11/4/15	EIT Submission Water Main																																
8	Stormwater Design	46 days	Wed 9/2/15	Wed 11/4/15	Stormwater Design																																
9	EIT Submission Drainage	1 day	Wed 11/4/15	Wed 11/4/15	EIT Submission Drainage																																
10	Traffic Signal Design	61 days	Wed 9/2/15	Wed 11/25/15	Traffic Signal Design																																
11	Roadway Design	61 days	Wed 9/2/15	Wed 11/25/15	Roadway Design																																
12	Microgrid Design	46 days	Wed 9/2/15	Wed 11/4/15	Microgrid Design																																
13	Lighting Design	46 days	Wed 9/2/15	Wed 11/4/15	Lighting Design																																
14	Landscape Design	46 days	Wed 9/2/15	Wed 11/4/15	Landscape Design																																
15	Final Plan Submission	31 days	Wed 12/2/15	Wed 1/13/16	Final Plan Submission																																
16	Water Main Design	21 days	Wed 12/2/15	Wed 12/30/15	Water Main Design																																
17	EIT Submission Water Main	1 day	Wed 12/30/15	Wed 12/30/15	EIT Submission Water Main																																
18	Stormwater Design	21 days	Wed 12/2/15	Wed 12/30/15	Stormwater Design																																
19	EIT Submission Drainage	1 day	Wed 12/30/15	Wed 12/30/15	EIT Submission Drainage																																
20	Traffic Signal Design	31 days	Wed 12/2/15	Wed 1/13/16	Traffic Signal Design																																
21	Roadway Design	31 days	Wed 12/2/15	Wed 1/13/16	Roadway Design																																
22	Microgrid Design	21 days	Wed 12/2/15	Wed 12/30/15	Microgrid Design																																
23	Lighting Design	21 days	Wed 12/2/15	Wed 12/30/15	Lighting Design																																
24	Landscape Design	21 days	Wed 12/2/15	Wed 12/30/15	Landscape Design																																
25	Bid and Facilitate Contractor Selection	21 days	Wed 1/13/16	Wed 2/10/16	Bid and Facilitate Contractor Selection																																
26	Contracts	24 days	Wed 2/10/16	Mon 3/14/16	Contracts																																
27	Notice to Proceed	0 days	Mon 3/14/16	Mon 3/14/16	Notice to Proceed																																
28	Washington Streetscape Construction	425 days	Mon 3/14/16	Fri 10/27/17	Washington Streetscape Construction 425 days																																
29	Install and Test Water Mains	90 days	Mon 3/14/16	Fri 7/15/16	Install and Test Water Mains																																
30	Install Water Service Connections	95 days	Mon 3/21/16	Fri 7/29/16	Install Water Service Connections																																
31	Traffic Signal Conduit, Fdns and Equip	352 days	Mon 3/28/16	Tue 8/1/17	Traffic Signal Conduit, Fdns and Equip																																
32	Concrete Curb and Ramps, Sidewalk, Conduit, Grates and Lt Pole Fdns	230 days	Mon 5/23/16	Fri 4/7/17	Concrete Curb and Ramps, Sidewalk, Conduit, Grates and Lt Pole Fdns																																
33	Storm Drainage	180 days	Mon 5/30/16	Fri 2/3/17	Storm Drainage																																
34	Asphalt Pavement Base Repair	230 days	Mon 5/30/16	Fri 4/14/17	Asphalt Pavement Base Repair																																
35	Rain Gardens and Street Trees	65 days	Mon 2/6/17	Fri 5/5/17	Rain Gardens and Street Trees																																
36	Street Furniture, Shelters and Wayfinding	44 days	Mon 5/8/17	Thu 7/6/17	Street Furniture, Shelters and Wayfinding																																
37	Smart Street	55 days	Mon 5/8/17	Fri 7/21/17	Smart Street																																
38	Roadway Paving, Striping, Markings & Textured Pavement Surface	43 days	Wed 8/2/17	Fri 9/29/17	Roadway Paving, Striping, Markings & Textured Pavement Surface																																
39	Final Punchlist & Demobilization	20 days	Mon 10/2/17	Fri 10/27/17	Final Punchlist & Demobilization																																

Project: City of Hoboken
Washington Streetscape
Date: February 27, 2015

Task: Milestone Project Summary Inactive Task Inactive Milestone Inactive Summary Duration-only Manual Task Manual Summary Rollup Manual Summary Start-only Finish-only External Tasks External Milestone Deadline Progress Manual Progress

Page 1